

# Synchrotron SOLEIL superconducting RF status

SOLEIL cryomodule status  
Cryogenic plant




# Design :

600 kW total power transferred to the beam (4 cavities)

Cell interconnecting tube diameter (400 mm) increased compared to Cu cavities  $\Rightarrow$  propagation of the HOM modes, **HOM power extracted**

HOM damping with loop type HOM couplers optimized for HOM extraction and fundamental mode rejection


No need for ferrite absorbers in the beam tube  $\Rightarrow$  possible **vacuum contamination avoided**



# Design cont'd :


For HOM frequency higher than the cutoff frequency of D 400 mm tube damping in Glidcop tapers

First application of **CERN technology of Nb plated Cu** to a cavity with high beam loading



# 4 K results at ESRF

- Passive operation with a 200 mA beam : No HOM driven instability  $\Rightarrow$  **HOM power effectively absorbed in the dampers**
- RF voltage conditioning :
  - 5 MV achieved with short RF pulses
  - 4 MV achieved in CW, with some problems :
    - high fundamental power coupling probably due to dipolar HOM couplers close to accelerating cells and notch filters not correctly tuned on fundamental frequency
    - overheating and some quench-like events with pressure bursts in LHe circuit, HOM couplers not sufficiently cooled by LHe



# 4 K results at ESRF cont'd



- Cryogenic losses 140/117 W (total/static) / the calculated losses : 100/40W
- At high gradient, some multipacting observed in the main RF couplers, eventually leading to some vacuum trips
- Acceleration of 150 mA of beam and 30 hours lifetime with 3 MV from SC SOLEIL cavity and 360 kW of beam power achieved
- Successful run test at 170 mA => 380 kW beam power : no thermal run-away, stable behavior, no beam loss
- **300 K results** : SC cavity transparent to the beam

# Cryomodule refurbishment

- Reduce static losses : add a copper shield cooled by liquid N<sub>2</sub> and thermal straps anchored on cold shield to draw heat from HOM couplers, tuning system, coaxial lines, etc...
- Improve the dipole HOM couplers tuning of notch filter : single wave bellow for better fundamental mode rejection and machining
- Improve HOM coupler cooling : by feeding LHe from bottom of the cryomodule and thermal straps
- HFSS calculation for the need of 4 HOM couplers : no need




Dipolar HOM coupler



Single wave bellow comparison

# Refurbishment cont'd





# Refurbishment cont'd

- Replace instrumentation : **radiation-proof cables** and **sensors** with a wider temperature range to follow up cool-downs
- Modify LHe circuitry to accommodate N<sub>2</sub> screen and HOM LHe feeding
- Mechanical studies of the cryomodule finished
- SOLEIL beam specs revised (500mA, 2,75GeV, 1150keV radiation losses) and installation of the 2nd cryomodule ⇒ only 3 MV/cryomodule  
**Lengthen main coupler antenna** to increase coupling :
  - $Q_{ext} : 2.10^5 \rightarrow 1.10^5$  (for better matching)
  - Calculation : 10 mm
  - Measurements : 9.8 mm



# Milestones

- Modifications planned partly at CEA, partly at CERN (clean room and power test-stand)
- Collaboration agreement SOLEIL - CEA, SOLEIL – CERN should be signed within the next weeks
- Time schedule:
  - July 2003 : Cryomodule moved from ESRF to CERN
  - December 2003 : Disassembly of Cryomodule at CERN
  - Other steps : Rinsing and vertical RF test of the cavities
  - April 2004 : Delivery of the two first HOM couplers
  - November – December 2004 : Power and cryogenic tests at CERN
  - Beginning 2005: Start commissioning of the cryomodule on SOLEIL ring

# Milestones

- Cryogenic source : call for tender will be issued in October 2003, commissioning with cryomodule beginning 2005
- Fabrication of a 2<sup>nd</sup> Module based on improved specs including modifications listed above
  - o Early 2004: Placing orders
  - o Year 2006: Installation on SOLEIL in order to reach full performance

