

Diamond RF Status

Morten Jensen

Current Status



Reminder

Linac

- 100 MeV Linac supplied by two 35 MW pulsed Klystrons
- Turn-key Contract placed with ACCEL

Booster (see A. Moss November 2002)

- 3 GeV Booster
- Extraction at 3 GeV
- Single 5-cell cavity
- IOT based RF source



Basic Storage Ring RF Parameters

| | No IDs | | Day 1 IDs | | 22 IDs | |
|-----------------------------------|--------|-----|-----------|-----|--------|-----|
| Energy (GeV) | 3 | | 3 | | 3 | |
| Energy lost in dipoles (MeV/turn) | 1.0 | | 1.0 | | 1.0 | |
| Total losses (MeV/turn) | 1.05 | | 1.25 | | 1.78 | |
| Beam Current (mA) | 300 | 500 | 300 | 500 | 300 | 500 |
| Beam Power (kW) | 315 | 525 | 375 | 625 | 534 | 890 |




Storage Ring RF

Superconducting Cavities

Contract placed with ACCEL for two accelerating modules


Design Review
End of November

Ready for operation by
August/September 2005



Key Parameters for each cavity

| | |
|----------------------|-----------------|
| RF Frequency | 499.654 MHz |
| Accelerating voltage | > 2 MV |
| Forward power | 300 kW |
| Q_0 at 2 MV | 5×10^8 |
| | |



Key Parameters

| | |
|---|---------------------------------------|
| RF Frequency | 499.654 MHz |
| Accelerating voltage | > 2 MV |
| Forward power | 300 kW |
| Q_0 at 2 MV | 5×10^8 |
| Typical Q_{Ext} of the input coupler | $1.9 \times 10^5 \pm 0.5 \times 10^5$ |

Modes of Operation

Day One Operation

| | |
|----------------------------|------------------------|
| Number of Cavities | 2 |
| Beam current | 300 mA |
| Total accelerating voltage | 3.3 MV |
| le voltage per cavity | 1.65 MV |
| Q_0 | 5×10^8 |
| R_{shunt} | $89 \times Q_0 \Omega$ |

Optimum External Q for match at 300 mA



$$Q_{\text{Ext}} = 1.6 \times 10^5$$

Typical External Q set on other cavities

$$Q_{\text{Ext}} = 1.9 \times 10^5$$



Constant Accelerating Voltage Setup for best match at maximum beam power (300 mA)



Verdict:

Match is reasonable at 300 mA for both



Modes of Operation

22 ID Operation

| | | |
|----------------------------|-----------------|----------|
| Number of Cavities | 2 | |
| Beam current | 300 | mA |
| Total accelerating voltage | 4 | MV |
| le voltage per cavity | 2 | MV |
| Q_0 | 5×10^8 | |
| R_{shunt} | $89 \times Q_0$ | Ω |

22 ID Operation

Optimum External Q for match at 300 mA

$$Q_{\text{Ext}} = 1.7 \times 10^5$$

'Standard' External Q set on other cavities

$$Q_{\text{Ext}} = 1.9 \times 10^5$$

Verdict

Optimum Q is closer to 'standard' Q therefore
whilst the power is higher at 267 kW per module
the reflected power is low.



Modes of Operation

22 ID Operation

| | | |
|----------------------------|-----------------|-----------|
| Number of Cavities | 3 | |
| Beam current | 500 | mA |
| Total accelerating voltage | 4 | MV |
| le voltage per cavity | 1.3 | MV |
| Q_0 | 5×10^8 | |
| R_{shunt} | $89 \times Q_0$ | Ω |

Optimum External Q for match at 300 mA



$$Q_{\text{Ext}} = 0.7 \times 10^5$$

'Standard' External Q set on other cavities



$$Q_{\text{Ext}} = 1.9 \times 10^5$$



Optimum $Q_{Ext} = 0.7 \times 10^5$




Typical $Q_{Ext} = 1.9 \times 10^5$



Use of three-stub tuner to match the cavity to the RF source

Matching has been achieved with a VSWR of up to 2.5.

These are currently in operation at Cornell and have been tested to 200 kW cw and 400 kW pulsed with a repetition rate of 2 Hz



Amplifiers

Contract placed for three 300 kW turnkey RF amplifiers

Scope includes

High Voltage Power Converters

Filament and grid supplies

IOTs

EPICS Control system


Combining system

300 kW circulator

300 kW load



High Voltage Power Converter and IOTs



High Voltage Power Converter at SRS




IOT



IOT in circuit



Power Combining



| # of IOTs | Phase (deg) | Reject load power (kW) | Total output power (kW) |
|-----------|-------------|------------------------|-------------------------|
| 4 | 0 | 0 | 320 |
| 3 | 50 | 40 | 200 |
| 2 (pair) | 90 | 0 | 160 |
| 1 | 90 | 40 | 40 |



Power Combining



ESLS RF Meeting 2003

Testing

Original


- Permanent installation of 300 kW Amplifier in dedicated test facility to provide High Power Test Lab
- Conditioning and test of each SC and booster cavities in test lab
- Final test in the storage ring

Latest

- Abandon High Power Test Lab and install in Storage Ring
 - Reduced risk during transportation
 - Reduced bottle neck in Test Lab
 - 'Save' additional 300 kW amplifier
- but
- Careful timing of installation and generation of Radiation Hazard



Future High Power Test Area?



What next?

Call for Tender for Cryogenic Fridge
Call for Tender for Waveguide
Design of Low Level RF system

Call for Tender for Booster Cavity
Call for Tender for Booster Amplifier