

# *8th European Light Source Radio-Frequency Meeting*

**29-30 September 2004  
Daresbury Laboratory**

**STATUS OF THE SOLEIL 352 MHZ RF SYSTEMS  
FOR THE BOOSTER AND STORAGE RING**

**P. Marchand**

## SOLEIL building site



## Commissioning schedule

- |                     |   |
|---------------------|---|
| <b>LINAC</b>        | : December – February 2005 (installation is starting) |
| <b>BOOSTER</b>      | : April – May 2005                                    |
| <b>STORAGE RING</b> | : Start in July 2005                                  |



**300 mA Ibeam (for users) before the end of 2005**

# Booster main parameters

<b>Circumference</b>	<b>156.6 m</b>
<b>Revolution frequency</b>	<b>1.91 MHz</b>
<b>Repetition rate</b>	<b>3 Hz</b>
<b>Injection energy , <math>E_i</math></b>	<b>100 MeV</b>
<b>Final energy , <math>E_f</math></b>	<b>2.75 GeV</b>
<b>Energy loss / turn @ <math>E_f</math></b>	<b>410 keV</b>
<b>Beam current (max)</b>	<b>12 mA</b>
<b>RF acceptance @ <math>E_f</math></b> @ $E_i$ with $V_{RF} = 200$ kV	<b><math>\pm 0.35\%</math></b> <b><math>\pm 1.5\%</math></b>
<b>Harmonic number</b>	<b>184</b>
<b>RF frequency</b>	<b>352.2 MHz</b>
<b>RF voltage @ <math>E_f</math></b>	<b>0.85 MV</b>
<b>Beam power @ <math>E_f</math></b>	<b>5 kW</b>

## RF SYSTEM

- { → 1 CERN-LEP 5-cell Cu cavity,  $R_s = 26 \text{ M}\Omega$   
 $P_{\text{dis}} : 15 \text{ kW}, P_{\text{beam}} : 5 \text{ kW}, P_{\text{tot}} : 20 \text{ kW}$   
 → 1 solid state amplifier,  $P_{\text{available}} : 35 \text{ kW}$


## Booster amplifier principle

**330 W solid state amplifier modules**

**$2 \times [8 \times 8 + 8 + 1] = 146$  modules**

**$2 \times [8 \times 2.5 \text{ kW}] = 40 \text{ kW}$**


**20 kW unit  
(x 2 for Booster)**



RF BOOSTER AMPLIFIER : 2 ways 20 kW = 40 kW

**Push-pull MOSFET  
(from SEMELAB)**

**Circulator (from Valvo)**




**Complete modules supplied (tested) by RFPA**

**Specifications :** @  $f = 352.2 \text{ MHz}$  and  $P = 330 \text{ W}$


- $10 \text{ dB} < G < 11.5 \text{ dB}$
- $S_{11} (P_{\text{ref}}) < -30 \text{ dB}$
- $\Delta\phi$  between modules  $< 10^\circ$
- Unconditionally stable with stability margin,  $K > 8 \text{ dB}$

## Power supply board




300V/30V DC/DC converter  
(from INVENSYS LAMBDA)


## Component parts for the 2.5 kW couplers & combiners (supply from LNLS - Brasil)



## 8 x 330 W combiner or 8-way divider




## 2.5 kW bi-directional coupler




**8 x 2.5 kW combiner  
(in-house fabrication)**


**3 1/8"**





**7/8"**

**2 x 20 kW combiner  
(in-house fabrication)**











## Dissipater with 18 DC/DC converters and amplifier modules



# Booster amplifier (« virtual one »)


**147 amplifier modules  
& DC/DC converters**

**8 long dissipaters with  
18 modules and  
1 short dissipater  
with 3 modules  
(1 « stand-by » included)**



## Booster amplifier (« actual one »)

On March 5th , 2004  
35 kW CW  
into a dummy load




## Booster amplifier power tests with a dummy load


- Tests of the « 2.5 kW » units ( 8 modules), individually :
  - From start, 3 « defective » modules (amongst 147) : 1 module not well set, 1 bad soldering and 1 in / out cable inversion
  - Each unit tested up to about 2.5 kW
    - o Gain dispersion : 0.3 dB
    - o Phase dispersion 11.5° (partially compensated with proper cable selection → 4°)
- Full power combination :
  - Tests up to 35 kW for about 1 hour without any problem ( $I_t < 8.6 \text{ A}$ )
    - global efficiency of 50 % (circulators + power supplies included)
    - 55 % (power supplies excluded)
  - Over useful power range, 1.5 – 25 kW,  $\Delta\phi = 7^\circ$  and  $\Delta G = 2.5 \text{ dB}$
  - Long run test of ~ 500 h at 30 kW CW → no interruption & unchanged performance (max required in operation : 20 kW)

## Booster amplifier « operational » experience

- 30 kW CW into a dummy load for ~ 500 h without problem
- Cavity connection → conditioning + tests of the LLE & control systems
- Detection of 2 module failures (amplifier still running);  
bad contact due to « cold » soldering that was rapidly fixed
- Sept. 22, 2004 (~ 900 h op.), smelting capacitor on 2 modules (wrong polarity);  
the amplifier and the 2 modules were still normally running !




## Booster cavity



## Booster cavity input power coupler




**Coupler loop and  
ceramic window**




**Coupler mounted  
on its door-knob**

**In the test area,  
cavity RF conditioning**

**After ~ 8 hours**  
 $\sim 3 \cdot 10^{-9}$  mbar @ 30 kW CW  
 $< 1 \cdot 10^{-9}$  mbar without RF  
(no previous bake-out)



# Booster cavity layout



## Booster RF status & schedule

- Amplifier and cavity tested up to 30 kW; they are operational (with only a part of the LLE and control systems)
  - LLES (amplitude, phase, frequency loops) « à la LURE »
  - PLC – based control – command system
  - Transfer to SOLEIL RF room : Nov. 2004 → test carrying on
  - Cavity installation in Booster ring : Jan. 2005
  - Booster commissioning : March 2005
- } under test


# Storage ring main parameters

Circumference	<b>354 m</b>
Revolution frequency	<b>0.85 MHz</b>
Energy	<b>2.75 GeV</b>
Energy loss / turn	<b>1.15 MeV</b>
Beam current	<b>500 mA</b>
Momentum compaction	<b>4.4 E-4</b>
Momentum spread	<b>0.1 %</b>
RF acceptance	<b>± 6.15 %</b>
Bunch length	<b>4.2 mm</b>
Synchrotron frequency	<b>5.9 kHz</b>
Harmonic number	<b>416</b>
RF frequency	<b>352.2 MHz</b>
RF voltage	<b>4.8 MV</b>
Beam power	<b>575 kW</b>

## RF SYSTEM

- { → 4 superconducting cavities (inside 2 cryomodules)  
 $V_{\text{cav}} = 1.2 \text{ MV}$  ;  $P_{\text{cav}} = 145 \text{ kW}$   
 → 4 solid state amplifiers :  $4 \times 190 \text{ kW}$

## Soleil cryomodule design



**200 kW / coupler → need for 2 cryomodules @ 2.75 GeV  
with all ID's and full beam current of 500 mA**

## Soleil cryomodule history

In 1998, decision to develop a 350 MHz cryomodule for SOLEIL  
(CERN/CEA collaboration)

In 2002, tests of the « prototype » in ESRF storage ring  
(1st day after each of the 4 scheduled shutdowns, using LHe Dewar)



$V_{acc} > 3 \text{ MV}$   
200 kW per coupler  
(limited by overheating of HOM couplers)

This level of performance should allow to store up to 400 mA with a lifetime of about 30 hours in phase 1 (reduced number of ID's  $\rightarrow \Delta U = 1 \text{ MeV/turn}$ )




After « refurbishment »,  
use of the prototype for the SOLEIL commissioning in June 2005  
and  
fabrication of a second cryomodule (installation in Autumn 2006)

## Status/planning of SOLEIL Cryomodule N°1 (modified prototype)

- ✓ Collaboration agreements with CERN & CEA for the “refurbishment” tasks : replacement of the D-type HOM couplers, insertion of a copper thermal shield (LN<sub>2</sub>-cooled), lengthening of the power coupler antennas
- ✓ Cryomodule disassembly at CERN end of 2003
- ✓ Cavity rinsing and RF tests in vertical cryostat ( $Q_0 > 3 \cdot 10^9$  @ 4.2K & 6 MV/m)
- ✓ All components (modified HOM couplers, thermal shield, ...) are available at CERN and the re-assembly is on going → end of Oct. 2004
- ✓ RF and cryogenic power tests → end of 2004
- ✓ Transfer to SOLEIL and installation → early 2005
- ✓ Power couplers (7 pieces from CERN)
  - for better matching , + 9.8 mm antenna length; then re-conditioning
  - 2 pieces ready for mounting on CM1

**2002 , SOLEIL cryomodule  
in the ESRF storage ring**



End of 2003, at CERN, the cryomodule  
waiting for access into the clean room



1

Feb. 04, inside the CERN clean room,  
input power coupler removal




3




2




## Input power coupler




## What the electron beam will see when entering into the cavity



## D -type HOM coupler






**CERN, June 2004:  
Cavity transfer and  
mounting for tests in  
the vertical cryostat**

## Sept. 2004: cavity re-assembly

1



2




3



4



## LN<sub>2</sub>-cooled copper thermal shield




## Cryomodule N° 2

- Twin brother of N° 1
- A process of call for tender for a « turn-key » supply is on going
- Offers → November 2004
- Order before the end of 2004
- Installation in SOLEIL : Autumn 2006


## Technological options

- Vacuum tubes {
  - Klystron
  - IOT
  - Diacrode } → Lack of commercial products @ 352 MHz & 200 – 400 kW
- Solid state version → {
  - Modularity → redundancy
  - No HV, no high power circulator
  - Simple start-up procedures & controls
  - Low cost (investment, running and maintenance)
  - In house expertise }



Four 190 kW solid state amplifiers


# Storage ring 190 kW RF amplifier



## TRANSISTORS

LDMOS from POLYFET (USA) instead of VDMOS from SEMELAB (UK)  
Result from a close collaboration between SOLEIL and POLYFET

- Higher gain : 14 - 15 dB at  $P_{\text{nominal}}$  of 315 W
- Higher power capability → at 350 W,  $G > 12$  dB
- Improved stability margin ( $K > 13$  dB)
- Smaller  $\Delta\phi$  versus power (50 – 350 W → ~ 1°)
- Smaller gain and phase dispersion
- Better input matching →  $P_{\text{ref}} < 30$  mW (  $Z_{\text{input}}$  vs  $P_{\text{out}}$  nearly constant)
- Better linearity → 1.5 dB gain compression with 63 % efficiency
- No use of toxic BeO




COMPLETE MODULES (3000 pieces)

Produced and tested, according to the SOLEIL specifications, by BBEF (Beijing)

- All material components procurement (including the POLYFET transistors, but not the circulators supplied by SOLEIL\*), integration and assembly
- Tests and setting in order to achieve the *specified performance* :  
 $G > 13 \text{ dB} \pm 0.5 \text{ dB}$ ,  $\eta > 63 \%$  at 315 W and  $G > 12 \text{ dB}$  at 350 W
- *Schedule* :
  - 10 pieces (pre-series) in May 04 → successful test of a 2.5 kW unit (8 mod.)
  - 200 pieces in Oct. 04 → test of a 50 kW unit before the end of 2004
  - Remaining pieces in 2005


\* *Circulators*, built and tested by VALVO GmbH (1000 pcs already at BBEF, 600 pcs at VALVO and production rate maintained at 150 pcs / month)



Aluminium case  
with copper slug

$$\rightarrow \Delta T = -15^\circ\text{C}$$

# Storage ring amplifier power combination scheme



## Storage ring amplifier power combiners



**2 x 100 kW**



**2 x 50 (or 25) kW**





**10 x 2.5 kW**



**8 x 315 W**

100 mm

## Storage ring amplifier power dividers



**10, 8 and 2 – way  
microstrip dividers**

## Storage ring amplifier component survey / schedule

- *Cables and connectors*
- *Dissipater plates*
- *DC / DC converters*
  - 1500 pieces (A1 & A2) → available
  - 1500 pieces (A3 & A4) → March 2005
- *Splitters / combiners / couplers* : delivery completed before end of 2004
- *Assembly and tests of a complete 50 kW unit* : Oct. 2004 → Dec. 2004
- *AMP1: March 2005, AMP2: June 2005 (SR commissioning with CM1)*
- *AMP3 & AMP4 on CM2 in 2006*
- *280 V – 2 MVA DC supply*
  - 4 units (transfo + rectifier) of 500 kW (from Bruker – France)
  - Delivery and installation → January 2005

Single cryo-plant for the 2 cryomodules, based on the HELIAL 2000 liquefier (Air Liquide), specified for 40 l/h of LHe and 350W @ 4.5K

*Delivery schedule :*

- Compressor, GHe buffers → early 2005
- Cold-box, valve boxes, cryo-lines, dewar → March 2005




**HELIAL  
2000**




2003 3

# Storage ring RF system layout



# Cryomodule / waveguides layout



## Acknowledgement

### SOLEIL RF GROUP



Jean POLIAN




Patrick MARCHAND



Fernand RIBEIRO



Ti RUAN



Robert LOPES




Helder Antonio DIAS



Massamba DIOP



Catherine THOMAS-MADEC



Engineer



Technician




Cyril MONNOT



Moussa EL AJOURI

**SOLEIL, CEA, CERN, ESRF, LURE**

# Booster RF amplifier diode rectifier



# Simplified diagram of the control system

