



The RF Group

Hooman Hassanzadegan Michel Langlois Angela Salom Paco Sanchez


Marc Cornelis (support Eng. Div.)
Roberto Ranz (support Comp. Div.)



Status

- Booster Cavity
- SR Dampy Cavity
- Transmitters
- Waveguides
- High Power RF Lab
- LLRF
- Next







FAT at ACCEL

Low power RF tests

Rshunt

Vacuum tests

Final pressure

Outgasing rate


OK


15.4 M Ω

OK

5.5 10⁻¹⁰ mbar

3 10⁻¹³ mbar.l/s/cm²





Sent to CELLS on March 19th...

but ...





Accident during unloading from the truck on March 20th





Cavity was sent to ACCEL for evaluation of damages and repair evaluation, but ...





- ... no way to repair it. A new one has to be purchased. Two options:
 - 1) purchasing it again to ACCEL
 - 2) obtain one from DESY

A Collaboration Agreement have been signed with DESY and a complete cavity has been delivered to us on September 26th.





5 cell cavity from DESY

We will use ACCEL's girder and ancilliaries and adapt them to the DESY cavity





SR Dampy Cavity

October 2006: Problems detected with the presence of a HOM

to Feb 2007: Intensive simulation and modification approved

June 2007: Pre-series cavity delivered by ACCEL

July 2007: Bead Pull measurements with the Daresbury system

No improvement on the HOM impedance

In addition, overheating of a flange in the cavity was detected at Willy Wien

Flange modification is needed

Next presentations of Michel and Ernst for details and questions



Transmitter (TX)

TX01 delivered 6th August 2007

HVPS cabinet



Output cavity already modified to coaxial 6 1/8", for better reliability at 80 kW.

IOT cabinet




Thomson Broadcast and Multimedia AG



Transmitter (TX)



Commissioning in progress




Thomson Broadcast and Multimedia AG



Transmitter (TX)

6 1/8" output

TH 793-1: New IOT development



Tests with the monofrequency cavity just starting

Thales Electron Devices (TED)



Waveguide

LOT 1 (MEGA): Standard Components

29th March 2007 1st batch delivered

LOT 2 (Ferrite Inc.): Circulators

22nd August 2007 1st unit delivered

LOT 3 (AFT): Dummy Loads


23rd May 2007 1st unit delivered

All components installed or ready to be installed in the RF Lab












RF High Power Lab

Diesel mains drop by 15% when the chiller compressors switch on




The transmitter trips. Maximum power up to yesterday 40 kW.



Analogue LLRF

The three regulation loops are now operational.





See next presentation by Hooman




Digital LLRF

The three regulation loops are now operational.

Two commercial digital boards tested: Sundance

& Lyrtech



Analogue Front End

Lyrtech


Sundance

cPCI crate



Digital LLRF: Amplitude and Phase


Hardware modification to improve phase loop dynamic range and to remove upconversion sidebands.





Digital LLRF: Frequency Tuning

Cordic algorithm employed for calculating phase difference between forward and cavity voltage



At 2.4 kHz filtered: phase noise ±0.01°

The TTL outputs of the digital board controls directly the driver of the tuning motor



